EXTENSION OF TIME PROPOSAL

1	Name of work	Construction of street vendors zone in ward no:04 of Yelahanka Sub Division
2	Amount of work portion	
3	Estimated Cost	Rs.40.00 lkhs
4	Name of Contractor	Sri N Keerthi
5	Agreement no	EE(Ynk.D)E-PMT-02/W.O/35/2020-21
6	No and date under which work order issued	~~No.35~~ 12/06/2020
7	Time limit rriginally fixed for completion	90days.
8	Date of application by the contractor for granting	11/09/2020
9	Date of receipt of application in the Sub Division office	11/09/2020
10	Extension granted if any	
	I	
	II	
11	Work carried out by the contractor during the original period stipulated in the contract	
12	Work carried out during 1st extension	

13	Work carries out during 2nd extension	
14	Time now applied for	143 days
15	Date of recommanding time 2nd extension	
16	Weather the original application of the contractor is enclosed	Yes
17	Balance of work remaining work	Redrain. work ce Road etc.
18	Probable time required for completion of remaining work	143 days
19	Cost work charged establishment charged on the work after the expairy original period	
20	Weather notice as per clause of contract has been issued	
21	Remarks of the AEE and the daily rate of penalty proposed	Site dispute EOT may be granted with out penalty
21	Remarks of the EE and the daily rate of penalty proposed	

Assistant Engineer

Assistant Executive Engineer

Executive Engineer
Yelahanka Division